

ID	Task Name	Duration	Start	Finish	Predecessors	2005												2006												2007												2008												2009												2010												2011											
						2005												2006												2007												2008												2009												2010												2011											
						D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N
1	Step 1 - Work with Stakeholders to Understand Problems, Needs and Goals	56 days	Mon 1/3/05	Mon 3/21/05		[Task bar]																																																																																			
2	Define Study Area	30 days	Mon 1/3/05	Fri 2/11/05		[Task bar]																																																																																			
3	Define Study Area	10 days	Mon 1/3/05	Fri 1/14/05		[Task bar]																																																																																			
4	Study Area - ODOT District and Central Office Review and Approval	20 days	Mon 1/17/05	Fri 2/11/05	3	[Task bar]																																																																																			
5	Identify documentation of existing issues	5 days	Mon 1/17/05	Fri 1/21/05	3	[Task bar]																																																																																			
6	Identify stakeholders	5 days	Mon 1/17/05	Fri 1/21/05	3	[Task bar]																																																																																			
7	Identify Environmental Justice Populations	5 days	Mon 1/17/05	Fri 1/21/05	3	[Task bar]																																																																																			
8	Develop Public Involvement Plan	30 days	Mon 1/24/05	Fri 3/4/05		[Task bar]																																																																																			
9	Draft the Public Involvement Plan	10 days	Mon 1/24/05	Fri 2/4/05	5,6,7	[Task bar]																																																																																			
10	Public Involvement Plan - ODOT District and Central Office Review and Approval	20 days	Mon 2/7/05	Fri 3/4/05	9	[Task bar]																																																																																			
11	Involve Stakeholders and Public	30 days	Mon 2/7/05	Fri 3/18/05		[Task bar]																																																																																			
12	Prepare, Schedule and Hold Public Involvement Meeting(s)	20 days	Mon 2/7/05	Fri 3/4/05	9	[Task bar]																																																																																			
13	Document stakeholder goals and measures of project success	10 days	Mon 3/7/05	Fri 3/18/05	12	[Task bar]																																																																																			
14	Update Ellis	1 day	Mon 3/21/05	Mon 3/21/05	13	[Task bar]																																																																																			
15	Step 2 - Conduct Research and Technical Studies	110 days	Mon 1/3/05	Fri 6/3/05		[Task bar]																																																																																			
16	Aerial Mapping	100 days	Mon 1/17/05	Fri 6/3/05	3	[Task bar]																																																																																			
17	01-JPP Project Milestone: Design Level Mapping Initiated	0 days	Mon 1/17/05	Mon 1/17/05	16SS	[Milestone]																																																																																			
18	02-JPP Project Milestone: Design Level Mapping Completed	0 days	Fri 6/3/05	Fri 6/3/05	16FF	[Milestone]																																																																																			
19	Complete Existing and Future Conditions Report	40 days	Mon 1/17/05	Fri 3/11/05		[Task bar]																																																																																			
20	Prepare existing and future conditions analysis	20 days	Mon 1/17/05	Fri 2/11/05	3	[Task bar]																																																																																			
21	Existing and Future Conditions Report - ODOT District and Central Office Review and Approval	20 days	Mon 2/14/05	Fri 3/11/05	20	[Task bar]																																																																																			
22	Identify other planned work in study area	5 days	Mon 1/17/05	Fri 1/21/05	3	[Task bar]																																																																																			
23	Complete Red Flag Summary	46 days	Mon 1/3/05	Mon 3/7/05		[Task bar]																																																																																			
24	Confirm Study Area	1 day	Mon 2/14/05	Mon 2/14/05	20	[Task bar]																																																																																			
25	Conduct Literature Review	5 days	Mon 1/17/05	Fri 1/21/05	3	[Task bar]																																																																																			
26	Site Visit	1 day	Mon 1/3/05	Mon 1/3/05		[Task bar]																																																																																			
27	Identify environmental red flags	15 days	Tue 1/4/05	Mon 1/24/05	26	[Task bar]																																																																																			
28	Identify design red flags	20 days	Tue 1/4/05	Mon 1/31/05	26	[Task bar]																																																																																			
29	Prepare Red Flag Summary	5 days	Tue 2/1/05	Mon 2/7/05	27,28	[Task bar]																																																																																			
30	Red Flag Summary - ODOT District and Central Office Review and Approval	20 days	Tue 2/8/05	Mon 3/7/05	29	[Task bar]																																																																																			
31	Develop Draft Purpose and Need	30 days	Mon 2/14/05	Fri 3/25/05		[Task bar]																																																																																			
32	Develop Draft Purpose and Need Statement	10 days	Mon 2/14/05	Fri 2/25/05	20	[Task bar]																																																																																			
33	Draft Purpose and Need - ODOT District and Central Office Review and Approval	20 days	Mon 2/28/05	Fri 3/25/05	32	[Task bar]																																																																																			
34	Draft Purpose and Need - FHWA Review and Approval	20 days	Mon 2/28/05	Fri 3/25/05	32	[Task bar]																																																																																			
35	Update Ellis	1 day	Mon 3/28/05	Mon 3/28/05	23,31	[Task bar]																																																																																			
36	Step 3-Identify and Evaluate Conceptual Alternative Solutions	50 days	Mon 2/28/05	Fri 5/6/05		[Task bar]																																																																																			
37	Identify conceptual alternative solutions	5 days	Mon 2/28/05	Fri 3/4/05	32	[Task bar]																																																																																			
38	Identify costs for alternatives	5 days	Mon 3/7/05	Fri 3/11/05	37	[Task bar]																																																																																			
39	Evaluate conceptual alternative solutions	10 days	Mon 3/14/05	Fri 3/25/05	38,29	[Task bar]																																																																																			
40	Document alternatives, analysis, and reasoning	10 days	Mon 3/28/05	Fri 4/8/05	39	[Task bar]																																																																																			
41	Alternatives Evaluation - ODOT District and Central Office Review and Approval	20 days	Mon 4/11/05	Fri 5/6/05	40	[Task bar]																																																																																			
42	Update Ellis	1 day	Mon 3/14/05	Mon 3/14/05	38	[Task bar]																																																																																			
43	Step 4- Develop Planning Study Report and Strategic Plan	105 days	Mon 5/9/05	Fri 9/30/05		[Task bar]																																																																																			
44	Recommend design concept and scope	10 days	Mon 5/9/05	Fri 5/20/05	40	[Task bar]																																																																																			
45	Recommend funding, timetable, and delivery strategy	10 days	Mon 5/9/05	Fri 5/20/05	40	[Task bar]																																																																																			
46	Revise the Purpose and Need Statement	5 days	Mon 5/23/05	Fri 5/27/05	31,44	[Task bar]																																																																																			
47	Determine level of environmental documentation	5 days	Mon 5/23/05	Fri 5/27/05	44,31,23	[Task bar]																																																																																			
48	Develop Planning Study Report	40 days	Mon 5/30/05	Fri 7/22/05		[Task bar]																																																																																			
49	Develop Planning Study Report	20 days	Mon 5/30/05	Fri 6/24/05	47,46,44	[Task bar]																																																																																			
50	Planning Study Report - ODOT District and Central Office Review and Approval	20 days	Mon 6/27/05	Fri 7/22/05	49	[Task bar]																																																																																			
51	Planning Study Report - FHWA Review and Approval	20 days	Mon 6/27/05	Fri 7/22/05	49	[Task bar]																																																																																			
52	Develop Strategic Plan	30 days	Mon 7/25/05	Fri 9/2/05		[Task bar]																																																																																			

Example Major Project November 2004	Critical Task		Split		Milestone		Project Summary		External Milestone	
	Task		Progress		Summary		External Tasks		Deadline	

